

Region VII PDC Funded Project Status Report

Please Note--This report is only the funded projects for which we have binding administrative agreements that request our project management services.

PROJECT NAME	TOTAL PROJECT COST	STATUS
Barbour County		
Chestnut Ridge PSD Water Project	\$2,000,000.00	PSD currently requesting additional funds to cover the increased costs of redesigning the project from original scope. In process of obtaining right of ways.
Chestnut Ridge PSD Arden, Moatsville Water Project	\$645,000.00	Currently being designed.
** Philippi/Barbour County Regional Airport Authority--Aviation Incubator	\$2,650,000.00	Awaiting approval of Line of Credit before stating construction.
City of Philippi Sewer System Improvements	\$3,300,000.00	Completing design.
* City of Philippi Water Treatment Plant	\$15,000,000.00	Construction started in August 2011.
Braxton County		
Flatwoods-Canoe Run PSD Water Treatment Plant Upgrade	\$5,067,252.00	Project Completion expected by December 31, 2011.
Flatwoods-Canoe Run PSD Sewer Project	\$8,033,000.00	Construction is approximately 45% complete.
* Sugar Creek PSD Phase C Water System Improvements	\$1,109,000.00	In the process of closing out project.
** Town of Sutton--North Hill Road Storm Sewer Improvements	\$500,000.00	Construction is approximately 35% complete.
Braxton County Commission--Sugar Creek PSD Wilsie/Tague Waterline Ext. (Phase I)	\$4,180,000.00	Construction is expected to begin by November 1, 2011.
Braxton County Commission--Sugar Creek PSD Rosedale Water Extension (Phase II)	\$3,345,000.00	Design is complete. In process of obtaining right of ways.
Gilmer County		
Gilmer County PSD--Cox's Mill Water Project	\$3,255,000.00	SCBG application submitted in March 2011 and in process of acquiring an IJDC loan.
Lewis County		
Town of Jane Lew--Jane Lew PSD Sewer Extension	\$6,867,000.00	Still obtaining the last of the right of ways. Requested permission to advertise for bids from IJDC.
Randolph County		
* Whitmer Water Project	\$3,988,283.00	Completing the close-out procedures.
Town of Beverly--Water System Improvements	\$3,885,000.00	Completing environmental requirements and obtaining the last of the needed right of ways and properties.
Randolph County Commission--NHJ PSD Phase II Sewer Project	\$7,400,000.00	85% of ROWs obtained.
Tucker County		
City of Parsons Moore/Porterwood Water Extension	\$1,500,000.00	Currently being designed.
* Canaan Valley PSD Sewer Project	\$10,634,800.00	Construction is approximately 98% complete.
* Hamrick PSD Blackman Flats Phase II Sewer Extension	\$949,500.00	Still trying to close out project by August 31, 2011.
** Town of Hambleton--Storm Drain Improvements	\$500,000.00	Construction complete. Should have project closed-out by December 31, 2011.
** City of Parsons--Storm Sewer Improvements	\$500,000.00	Construction is approximately 84% complete.
City of Parsons--Water System Improvements	\$2,738,348.00	Construction is approximately 94% complete.
City of Parsons--Sewer System Improvements	\$1,909,250.00	Still in the process of closing out the project.
Upshur County		
Upshur County Commission--Adrian PSD Phase VI Water Extension	\$5,500,000.00	Design is complete.
Upshur County Development Authority--Industrial Park Project	\$3,500,000.00	Project closeout almost complete.
TOTAL AMOUNT OF FUNDS ADMINISTERED BY REGION VII PDC STAFF	\$98,956,433.00	

* ARRA Funded Projects

** Projects Funded from Declared Disaster Proclamations